

- Grid Tied
- Off Grid
- Hybrid
- Backup

# Warranty Form

Date:

Customer Name			
Customer Address			
Phone Number		Email	
Distributor/Dealer		Date of Purchase	
Company Address			
Phone Number		Email	

Battery Model			Installation Date	
Number of Batteries in Series		Number of Strings in Parallel	System Voltage	
Battery Date Code(s)			System Capacity (AH @20HR)	
			Low Voltage Disconnect (LVD)	
			Any additions/adjustments since battery install date	

CHARGE SOURCE(S):	Volts (V)	Watts (W)	Qty
<b>RENEWABLE</b>			
PV Panels			
Wind			
Other			
<b>AC</b>			
Generator			
Grid			
Other			

INVERTER/CHARGER INFORMATION:				
<b>CHARGER(S)</b>				
Make				
Model				
Output	Volts DC		Amps DC	
<b>INVERTER(S)</b>				
Make				
Model				
Input	Volts DC		Amps DC	

	CHARGE CONTROLLER SETTINGS			INVERTER/CHARGER SETTINGS	
	Volts (V)	Amps (A)	Time (HH:MM)	Volts (V)	Time (HH:MM)
Bulk					
Absorption					
Float					
Equalization					

Details to your system information and user profile is mandatory to properly troubleshoot and ensure appropriate system set up. For assistance in completing non-battery related sections, please contact your system install/service technician and/or equipment manufacturer.

# Battery Test

Date: \_\_\_\_\_

AMBIENT TEMPERATURE (°C or °F): \_\_\_\_\_

Cell #	Temperature (°C or °F)	Open Circuit Voltage	Current Draw (Amps)	Loaded Voltage	Cell #	Temperature (°C or °F)	Open Circuit Voltage	Current Draw (Amps)	Loaded Voltage
			Load Test					Load Test	
1					25				
2					26				
3					27				
4					28				
5					29				
6					30				
7					31				
8					32				
9					33				
10					34				
11					35				
12					36				
13					37				
14					38				
15					39				
16					40				
17					41				
18					42				
19					43				
20					44				
21					45				
22					46				
23					47				
24					48				

**STATE OF CHARGE AS A MEASURE OF SPECIFIC GRAVITY AND OPEN CIRCUIT VOLTAGE:**

Charge %	Cell Voltage
100%	2.10
75%	2.08
50%	2.05
25%	2.02
0%	1.98

Open Circuit Voltage (OCV) reading should be taken at least 3 hours after fully charged. Loads must be disconnected. OCV readings taken from cell terminals.

**INSPECTION CHECKLIST:**

Terminal Connections (Clean, Torque)	<input type="checkbox"/>
Cable Connections (Clean, Corrosion-free)	<input type="checkbox"/>
Battery Container (Good Condition, No Leaks)	<input type="checkbox"/>

Additional Notes/Observations: